

## GR Davis Administration Building Modernization Update:

In an effort to keep the many stakeholders apprised of the progress with the GRD Administration Building modernization the Town of Fort Macleod and Livingstone Range School Division will provide regular updates.

As at February 26, 2018

Mechanical rough in work is around 80% complete including ducting, heating and domestic water lines and sprinklers. Electrical trades are continuing with the rough ins, installation of the main distribution panel and subpanels and are also currently in the process of pulling wires throughout the facility.

The majority of interior framing has been completed and boarding (dry wall) has been completed on the east end upper and lower hallways and offices. Joint filling (mudding) and priming of these areas is underway.

The roof replacement over the modernized area is at around 85% completed and the building is considered weather proof.

Shared conference room and chamber/board room are 90% boarded and the large openings for windows and doors have been created.

It is anticipated the project will be completed by July 31<sup>st</sup>, 2018.

Below we have provided pictures with a short description for a visual overview of the projects progress.

The next update will be provided in March 2018.



View of the original office opened up for joint reception / work area



Lower hallway looking east shows completed boarding, joint filling and primer coat



Council Chamber/Board room shows boarding finishes and architectural framing to support final finishes



Example of the framing of office space upstairs in the School Division Finance area





Future home of the data / server room



New main distribution panel and subpanels